

Detroit Demolition Newsletter

As of **June 30, 2022**



CONTACT INFORMATION TO KNOW



Detroit Demolition Department 313-224-4737 demo-info@detroitmi.gov



Report abandoned and/or Dangerous Building 313-224-3215

BSEDDemo@detroitmi.gov



Department of Neighborhoods

Locate your District Manager at: www.detroitmi.gov/neighborhoods

Opportunities for Detroiters

The Demolition Department seeks to achieve blight free and safe communities through demolition and home stabilization, creating new job opportunities for all Detroiters to take advantage of.

For Detroiters by Detroiters

The Demolition Department will operate in a way that benefits the community -- with work done by Detroiters for the benefit of Detroiters.

Safety and Transparency

Demolition and home stabilization will be done safely and with full transparency.

DEMOLITION TRACKER

Find our interactive
Improvement Tracker and
Prop N Dashboard on our
website at
detroitmi.gov/demolition to
track demolition and
stabilization progress near you.



Bond Demolition Dashboard

3.357

Homes contracted using bond funding

1,611

Homes currently out for bid

474

Pending Abatement

680

Ready for demolition

2,203 1,868

Homes have demolished

Demolitions have been graded



STABILIZATION

The City of Detroit took resident feedback and committed to saving as many homes as possible from demolition through Proposal N.

As a result, the Demolition
Department created the Vacant
Property Unit. This unit will use
Prop N funds to clear out & secure
vacant homes.

Working with City Council, 3D is looking to award contracts for removing debris from inside and outside of vacant homes, while an in-house team secures each exterior entrance.

Detroit Demolition Department Stabilization Progress

870 Completed Trash Out's

1,210 Completed Board Ups

839 Completed Stabilizations

Partners

AW Preservation
Gayanga
J. Keith Construction
GTJ Consulting/MWV
Detroit Grounds Crew
Motor City Preservation
Payne Landscaping
P & P Group
RT Contracting
Emerging Industries Training
Institute
Premier Group

CLEAR BOARD SECURING

Polycarbonate clear boarding is the highest quality material for boarding applications. It's very strong, long-lasting and it's more aesthetically pleasing than traditional plywood or metal boarding materials. Our Securing Team now uses Clear Board instead of traditional plywood to secure Prop N Stabilized Homes.



June Metrics

Emergency Demolition Performance

Demolition Contractor	EMG Count	Within EMG Timeline
Adamo	2	0%
DMC Consultants	7	71%
Gayanga Co.	8	38%
Inner City Contracting	7	86%
Leadhead Construction	1	100%
SC Environmental	3	100%

June 2022 Payments

The state of the s	
Contractor	Sum of Amount Paid
AKT Peerless Environmental services LLC	\$33,075.00
ATC Group Services	\$101,523.00
Beam, Longest and Neff, LLC	\$307,435.00
Blue Star INC	\$20,400.00
Detroit Grounds Crew LLC	\$39,004.58
Detroit Next Inc.	\$69,557.00
DLZ	\$119,005.52
DMC Consultants INC	\$436,680.00
Emerging Industries Training Institute	\$45,190.00
Environmental Testing & Consulting INC	\$56,280.26
Gayanga Co	\$762,316.36
GTJ Consulting, LLC	\$352,215.00
Homrich	\$1,340,354.00
Inner City Contracting, LLC	\$1,162,676.50
Juniors JRS Construction	\$16,435.00
Leadhead Construction LLC	\$377,936.00
P & P Group Inc.	\$104,400.00
Premier Group Associates LLC	\$62,176.00
Professional Service Industries INC	\$4,950.00
RDC Construction Services	\$109,925.00
Rickman Enterprise Group, LLC	\$91,740.47
RT Contracting LLC	\$54,100.00
Salenbien Trucking and Excavating, Inc.	\$617,153.50
SC Environmental Services, LLC	\$789,161.50
The Diamond Firm	\$2,000.00
The Mannik & Smith Group INC	\$161,359.66
Grand Total	\$7,237,049.35

12 Month Discipline Report

Date Issued	Infraction Type	Contractor Violation Name	Notes	Notice of Appeal Date	Num: Properties in Violation	Outcome of Hearing	Disqualification Start Date	Disqualification End Date
			Detroit Next					
7/13/2021	LOD	VIO-000384	Missed an Abatement Services Performance Milestone for cleared PAVs for Bond Group A. Did not appeal. New Discipline policy goes into effect on 7/14/2021.	-	0	Substantiated	-	-
7/20/2021	LOD	VIO-000386	Missed Demolition Service Performance Milestone date-Bond Group A. Did not appeal.	-	0	Substantiated	-	-
8/23/2021	LOD	VIO-000392	Missed Final Grade Services Milestone-Bond Group A. Did not appeal.	-	0	Substantiated	-	-
9/13/2021	LOD	VIO-000424	Missed Abatement Milestone 9.13.21 for Bond Group A. Did not appeal.	-	0	Substantiated	-	-
9/20/2021	LOD	VIO-000441	Missed Demo Services Milestone-(50%)-Bond Group A3/8. Did not appeal.	-	0	Substantiated	-	-
10/11/2021	EGLE	VIO-000449	Failure to update notification, 2) Failure to adequately wet ACM, Failure to properly dispose ACM. Did not appeal. Suspension period runs concurrent with LOD suspension period.	-	2	Substantiated	10/19/2021	12/18/2021
10/25/2021	LOD	VIO-000463	Missed Final Grade Services Milestone 2-Bond Group A. Did not appeal. This is the 5th LOD. Suspension period -183 days.	-	0	Substantiated	11/2/2021	5/4/2022
2/7/2022	LOD	VIO-000489	Missed Abatement Services Milestone (100%)-Bond Group A. This is the 6th LOD. Appeals hearing on 3/3/22-Substantiated-Tim. Appealed for final review on 4/28/22. Unsubstantiated.	2/11/2022	0	UnSubstantiated	-	-
1			DMC Consultants	•	1	ì		
9/13/2021	Other	VIO-000412	Used unapproved fill material for two properties. Placed on Corrective Action Plan. Released 11/4/2021.	-	2	Other	-	-
12/14/2021	EGLE	VIO-000480	Failure to provide notifications for scheduled demolition 10 days prior to demolition-17 properties. Self-reported to EGLE. Admin error.	12/15/2021	0	UnSubstantiated	-	-
3/31/2022	LOD	VIO-000523	Properties over 14 Days Since OH Approval-no FG/WG request for 12 properties. 1st appeal-4/8/22. Substantiated. Final appeal was 5/26 changed to 6/23. Outcome of Board: On Hold. Pending review of SF report on 7-1-22. Met goal.	4/7/2022	0	UnSubstantiated	-	-
			ETC					
9/23/2021	EGLE	VIO-000444	Failure to identify RACM. PAV was passed by ETC. Accepted responsibility. Paid \$3500 fine. Salenbien was the GC. EGLE violation issued to abatement company, MWV Environmental Services, Inc. They paid \$3500 of fine.	-	1	Substantiated	10/1/2021	10/31/2021
2/7/2022	EGLE	VIO-000492	Failure to thoroughly inspect for asbestos prior to demo. 1st appeals with Tim-3/4/2022-unsubstantiated. Rickman was the GC.	2/9/2022	0	UnSubstantiated	-	-
			Gayanga Co. LLC					
2/21/2022	LOD	VIO-000500	Over 7 Days Since Knock-No Open Hole Request-20 properties. Outcome of appeals hearing on 3/4//22-Unsubstantiated.	2/24/2022	0	UnSubstantiated	-	-
2/22/2022	LOD	VIO-000501	Planned Knock Dates-Not knocked-3 properties. Did not appeal.	2/24/2022	3	Substantiated	-	-
4/5/2022	Other	VIO-000525	Corrective Action Plan. Failed to have backfill observed at 10068 Morley. Action completed on same date, 4/5/2022. Released from corrective action plan.	-	0	-	-	-
6/7/2022	LOD	VIO-000553	LOD-Missed Emergency demo timeline-5565 Joseph Campau. Did not appeal.	-	1	Substantiated	-	-
			Account Name: Homrich (9	records)				
12/3/2021	HSV-3D	VIO-000474	Failure to Properly Condition Fire Hydrant-14659 Mayfield. Final appeal-4/28/22. Unsubstantiated due to inability to determine if hydrant was defective or caused by the contractor.	12/9/2021	0	UnSubstantiated	-	-
1/27/2022	Stop Work	VIO-000488	Stop work order. Struck a gas line at 14134 Rochelle. Incorrect property. The correct property was 14122 Rochelle. Gas line cut and verified on 10/1/21. Ordered to stop work on all properties starting 1/27/2022. SWO lifted on 2/2/2022.	-	0	-	-	-
3/17/2022	LOD	VIO-000512	Failure to Install and Maintain a Safety Barrier at 13744 Troester. 1st Appealed. Scheduled for 4/8/2022.Sustantiated. Requested Final appeal-5/26/22. Was 3D HSV changed to LOD.	3/24/2022	1	Substantiated	-	-
5/11/2022	LOD	VIO-000541	Use of adjacent property for stockpiling debris. The debris blocked the driveway of neighbor who could not access wheelchair ramp-11865 Maiden. 1st Appeal-Substantiated. Appealed-6.3.22. Final appeal-6.23.22-Upheld.	5/13/2022	1	Substantiated	-	-

State Stat
Wrongful demolition. Contractor error with miligating circumstance. Both structures were in close proximity, burnt to promote the contractor of the contra
Non-field demolition. Contractor error with miligating to contracting. Non-field demolition. Contractor error with miligating to contract the contraction of countation, displainted, with significant vegetation. Contracted property was 45; for both owned by City of Detroit. 1
9/9/2021 Other VIO-000401
9/27/2021 LOD VIO-000466 Fallure to follow proper Protocol for Parked and Abandoned
10/28/2021 LOD VIO-000465 Request. Outcome of 1st appeals board-11/5/21-substantiated Final 11/3/2021 0 Unsubstantiated
Stop Work NIC-00057 pending their investigation. Stop Work Order starts 6/21/22. Contract Termination NIC-000469 Properties over 7 Days Since Knock. Ist appeal was substantiated on 12/2/21. Final appeal on 4/28/22. Due to his schedule, unable to attend 5/26 meeting, Requested extension. Denied. 12/9/2021 4 Substantiated Substant
11/17/2011 1.0
11/17/2021 LOD VIO-000469 substantiated on 12/2/12. Final appeal on 4/28/27. Due to his schedule, unable to attend 6/26 meeting, nequested extension. Denied. 12/9/2021 4 Substantiated - - T/20/2021 LOD VIO-000385 Planned Knock Down Date passed-did not knock. Appealed. 7/26/2021 2 Substantiated - - 7/26/2021 LOD VIO-000390 Missed a Demolition-1 Services Milestone for Bond Group A11 and A14. 8/1/2021 0 Substantiated - - 8/30/2021 LOD VIO-000393 Missed Final Grade-1 Benchmark date-Bond Group A11/14. Did not appeal. - 0 Substantiated - - 9/7/2021 LOD VIO-000393 Missed Final Grade-1 Benchmark date-Bond Group A11/14. Did not appeal. - 0 Substantiated - - 9/7/2021 LOD VIO-000399 Properties over 7 Days Since Knock-No Open Hole Requests. - 6 Substantiated - - 9/7/2021 Stop Work VIO-000498 Stop Work Order. Missing Performance Benchmarks for Bond Group - 0 Other
7/20/2021 LOD VIO-000385 Planned Knock Down Date passed-did not knock. Appealed. 7/26/2021 2 Substantiated - - 7/26/2021 LOD VIO-000390 Missed a Demolition-1 Services Milestone for Bond Group A11 and A1. 8/1/2021 0 Substantiated - - - 8/30/2021 LOD VIO-000393 Missed Final Grade-1 Benchmark date-Bond Group A11/14. Did not appeal. - 0 Substantiated - - - 9/7/2021 LOD VIO-000399 Properties over 7 Days Since Knock-No Open Hole Requests. - 6 Substantiated - - 9/8/2021 Stop Work VIO-000398 Stop Work Order. Missing Performance Benchmarks for Bond Group A11/41. Did not appeal. Tile is the Sth LOD. Subspended for 183 days. - 0 Other - - 9/27/2021 LOD VIO-000445 Missed Enal Grade Services Milestone-2, Bond Group A11. 6th LOD. Appealed I1/15. Ist appeals-upled on 11/19. Requested final appeal-11.26/2021. Subspended for 185 days. 0 Substantiated 10/2/2021 12/2/2021 12/2/2022 12/23/2021 Stop Work VIO-000466 <t< td=""></t<>
Aliant A
A14. S/1/2021 LOD
appeal. 9/7/2021 LOD VIO-000399 Properties over 7 Days Since Knock-No Open Hole Requests. 9/8/2021 Stop Work VIO-000398 Stop Work Order. Missing Performance Benchmarks for Bond Group A11 & 14. 9/27/2021 LOD VIO-000445 Stop Work Order. Missing Performance Benchmarks for Bond Group A11 & 14. 9/27/2021 LOD VIO-000445 Stop Work Order. Missing Performance Benchmarks for Bond Group A11 & 14. Missed Demolition Services Milestone-2, Bond Groups A11/A14. Did not appeal. This is the 5th LOD. Suspended for 183 days. Missed Final Grade Services Milestone-2, Bond Group A11. 6th LOD. Appealed 11/15. 1st appeals-upheld on 11/19. Requested final appeal. This is the 5th LOD. Suspended for 365 days. 12/23/2021 Stop Work VIO-000497 Stop Work Order. Expired Insurance Coverage per OCP. Termination of Contract # A11, 46 properties. Based on recommendation from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and
9/8/2021 Stop Work VIO-000398 Stop Work Order. Missing Performance Benchmarks for Bond Group A11 & 14. 9/27/2021 LOD VIO-000445 Missed Demolition Services Milestone-2, Bond Groups A11/A14. Did not appeal. This is the 5th LOD. Suspended for 183 days. 11/8/2021 LOD VIO-000466 Missed Final Grade Services Milestone-2, Bond Group A11. 6th LOD. Appealed 11/15. 1st appeals-upheld on 11/19. Requested final appeal-11.26.2021. Suspended for 365 days. 12/23/2021 Stop Work VIO-000497 Stop Work Order. Expired Insurance Coverage per OCP. 5/13/2022 Contract Termination VIO-000543 Termination of Contract # A11, 46 properties. Based on recommendation from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and
9/8/2021 Stop Work VIO-000398 A11 & 14. 9/27/2021 LOD VIO-000445 Missed Demolition Services Milestone-2, Bond Groups A11/A14. Did not appeal. This is the 5th LOD. Suspended for 183 days. 11/8/2021 LOD VIO-000466 Missed Final Grade Services Milestone-2, Bond Group A11. 6th LOD. Appealed 11/15. 1st appeals-upheld on 11/19. Requested final appeal-11.26.2021. Suspended for 365 days. 12/23/2021 Stop Work VIO-000497 Stop Work Order. Expired Insurance Coverage per OCP. 5/13/2022 Contract Termination VIO-000543 Termination from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and
9/21/2021 LOD VIO-000445 not appeal. This is the 5th LOD. Suspended for 183 days. Nissed Final Grade Services Milestone-2, Bond Group A11. 6th LOD.
11/8/2021 LOD VIO-000466 Appealed 11/15. 1st appeals-upheld on 11/19. Requested final appeal-11.26.2021. Suspended for 365 days. 12/23/2021 Stop Work VIO-000497 Stop Work Order. Expired Insurance Coverage per OCP. Termination of Contract # A11, 46 properties. Based on recommendation from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and
5/13/2022 Contract Termination VIO-000543 Termination of Contract # A11, 46 properties. Based on recommendation from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and
5/13/2022 Contract Termination VIO-000543 recommendation from 3D to OCP. Notice of Termination for Convenience issued by City of Detroit Office of Contracting and 5 Substantiated 5 Substanti
Flocurement on 3/13/2022.
Leadhead Construction
Failure to seal all asbestos-containing waste material in a leak tight container. Violation notice issued to abatement contractor- Emergent Services, LLC. Appeals board on 3/4/22-Substantiated. Appealed-3/9. Final appeal-5/26-18883 Brinker. Fine. \$3500-p
Due to the hydrant issue at 156 E Greendale and the basements backing up in the area, Leadhead is to stop all work until further notice so the demo department can access and address this issue. Released on 3/17/22.
Disconnection of a Fire Hydrant Backflow Preventer at 156 E. 4/13/2022 LOD VIO-000513 Greendale. This was initially issued as a 3D HSV. Was downgraded to LOD. Not considered a 3D HSV violation. Did not appeal.
Planned Knock Dates out of compliance with 3D policy. Planned 4/20/2022 LOD VIO-000532 knock should be entered the prior week by 5:00,Thursday-6 - 0 Substantiated properties. Did not appeal.
5/16/2022 LOD VIO-000544 Missed Planned Knock Date-7729 Concord. Did not appeal 1 Substantiated
6/24/2022 LOD VIO-000559 Over 14 Days since Open Hole Approved-no Backfill/Final Grade requests-15 properties.
Mannik Smith Group Inc.
Failure to thoroughly inspect for the presence of asbestos containing materials. PAV was cleared for demolition. Agreed to pay \$3500 of \$12/16/2021 1 Substantiated
Quality Environmental. 9562 Prairie. Fine in lieu of sus

ated -	
ated - ated	
	-
-	-
	-
ited -	
nted -	
	-
ated -	-
ated 11/23/2021	1/22/2022
ited -	-
ated -	-
ated -	-
iated -	-
ated 5/13/2022	11/12/2022
-	-
ated 5/27/2022	11/26/2022
iated -	-
ated -	-
ated -	-
	-
-	-
ited -	-
-	-
a a a a a a	ated 11/23/2021 ated - ated - ated - ated - ated 5/13/2022 ated 5/27/2022 tiated - ated -

10/25/2021	LOD	VIO-000464	Missed Final Grade-2 Benchmark Milestone-Outcome of 1st appeals board-11/5/21-substantiated. Requested 2nd/final appeal. 5th LOD-Substantiated-183 day suspension.	11/1/2021	0	Substantiated	11/22/2021	5/24/2022
12/1/2021	HSV-3D	VIO-000473	Improper conditioning of fire hydrants. 1st appeal-substantiated. Waiting for final hearing on 4/28/22. Unsubstantiated.	12/6/2021	0	UnSubstantiated	-	-
12/8/2021	EGLE	VIO-000478	Violations:1. Failure to thoroughly inspect for the presence of ACM, 2. Failure to remove RACM, 3. Failure to wet. Rickman paid \$7000 of fine on 2/17/22. MSG paid \$3500. Final appeal 4/28/22. 9562 Prairie. Paid \$7000 fine-no suspension.	12/13/2021	1	Substantiated	-	-
12/16/2021	LOD	VIO-000482	14 Days since Open Holes Approval-No backfill/final grade requested- 19 properties. 1st appeal was substantiated. Final appeal on 4/28/2022. LOD #6th. Substantiated-365 days.	12/23/2021	0	Substantiated	4/28/2022	4/28/2023
2/7/2022	EGLE	VIO-000491	Violations: 1. Failure to update notifications; 2. Failure to keep asbestos containing waste material wet; 3. Failure to deposit ACM as soon as practical. 2nd appeal-Upheld-183 days. Addresses:8248 Mandalayet al	2/14/2022	5	Substantiated	4/30/2022	10/30/2022
2/7/2022	EGLE	VIO-000490	Violations: 1. Failure to thoroughly inspect for the presence of asbestos containing material prior to demolition, 2. Failure to remove RACM prior to demo-plaster samples. ETC was PAV contractor. Appeal extended to 2/28. Never received. 13121 Wilfred.	-	1	Substantiated	2/28/2022	4/29/2022
			Salenbien Trucking & Excav	ating Inc.				
9/16/2021	EGLE	VIO-000440	Failure to remove all RACM. 2. Failure to adequately wet. Violation was for their subcontractor, MWV. Prime contractor is responsible for all infractions committed by sub. Final appeal-upheld on 10/14/2021. Paid fine.	9/23/2021	1	Substantiated	10/7/2021	11/6/2021
			SC Environmental Service					
7/30/2021	LOD	VIO-000391	Missed Demolition Services Milestone for Bond Group A.	7/30/2021	0	UnSubstantiated	-	-
10/4/2021	LOD	VIO-000448	Missed Demolition Services Milestone for Bond Group A-DB-0006. Did not appeal.	-	0	Substantiated	-	-
11/8/2021	LOD	VIO-000467	Missed Final Grade Services Milestone for Bond Group A-DB-0006-50%.Did not appeal	-	0	Substantiated	-	-
3/8/2022	EGLE	VIO-000507	Failure to contain RACM in a leak tight container. EGLE notice issued to City Abatement. MSG PAV contractor. Accepted suspension-60 days-2294 Glendale-Fined-\$3500.Paid-5/12/22	3/11/2022	1	Substantiated	4/8/2022	6/7/2022
			Smalley Construction	Inc.	ı			ì
5/23/2022	Stop Work	VIO-000556	Submitted residential pricing for a commercial property,14450 Houston-Whitter. Also, for 12141 Dexter, wanted DWSD to disconnect water.	-	0	-	-	-
		l .			l .		l .	

Glossary of Terms, Abbreviations, and Acronyms

3D -- Detroit Demolition Department

COD -- City of Detroit

CRIO -- Civil Rights, Inclusion & Opportunity Department

DESC -- Detroit Employment Solutions Corporation

DLBA -- Detroit Land Bank Authority

DON -- Department of Neighborhoods

EMG -- Emergency Demolition

HRD -- Housing and Revitalization Department

HSV -- Health and Safety Violation

LOD -- Letter of Discipline

NIB -- Neighborhood Improvement Bond

NIP -- Neighborhood Improvement Plan

OCFO -- Office of the Chief Financial Officer

OCP -- Office of Contracting and Procurement

ODFS -- Office of Departmental Financial Services

ODM -- Ordered Demolition

